Date: 06/02/2020

Name of Work : Construction of RCC drains and culverts at Best county-II and III and G-Ramaiah layout, sai Archid and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Name of Client	:	**Executive Engineer,** Yelahanka Division, BBMP, Bengaluru.
Contractor/Agency	:	**M/s. Technical Manager (West), KRIDL, Bengaluru**
Total Cost	:	Rs. 138.46 Lakhs
Contractor Work Order No	:	**BBMP/EE/YNK.D/ W.O/188/2019-20**
Status of Bill	:	1st & Part Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.03),** BBMP, Bangalore.
	:	(b)**Adarsh A P,** Engineer VSR Civil Infra Pvt Ltd, Bangalore

PMC Report

Sl.No	Description of the Item		Comments / observations
1	KSRRB300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2200-6. Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains wall & bottom thickness 15cm	:	Work done up to the billed quantity and Quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

VSR CIVIL INFRA PVT. LTD. BANGALORE

5	Supplying and fixing precast reinforced concrete slab 10cm thick of mix M20 using 20mm and downsize graded	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and laying Pre Cast Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing pre cast solid concrete kerb stones of size 450x200x400 mm made out of CC 1:2:4 and finished	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new	:	Work done up to the billed quantity and Quality is satisfactory

AE

7/2/2020

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

VSR CIVIL INFRA PVT. LTD. BANGALORE

ABSTRCT FOR QUALITY CONTROL REPORTS

NAME OF WORK:	Construction of RCC drains and culverts at Best county-II and III and G-Ramaiah layout, sai Archid and surrounding area in ward no: 03 Yelahanka satellite Town Sub division

Test details

SL NO	Item Executed	Name of tests	Quantity Executed	Unit	As per Frequency	Requried No of Tests	Actual No of Tests
1	CC 1:3:6	Cement Sand, Aggregates	300.27		One test per slot	1	1
4	Steel	Tensile strength	33.69			1	1
5	Slab 100mm	Compressive Strength	948.96			1	1
6	Slab 250mm	Compressive Strength	33.6			1	1
7	Kerb	Compressive Strength	2930			1	1
8	Concrete Cubes M-20	Compressive Strength	555.47	Cum	1 to 5 - 1set 6 to 15 - 2set 16 to 30 -3set 31 to 50 - 4set 51 and above 4 plus one additional sample for each additional 50m3 or part thereof	15	15

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

AE

VSR CIVIL INFRA PVT. LTD. BANGALORE

BS